

City of Goshen Detail Change Log

Date Revised	Detail	Change Description
7/24/2025	RD-401	Added note number 2 allowing limestone or processed gravel
7/24/2025	RD-404	Added note number 2 allowing limestone or processed gravel
7/24/2025	RD-405	Changed casting from NEENAH #3-4055 to NEENAH R-1976, placement of casting 1/8" below the surface, sidewalk panel will require replacement if requirements are not met
7/24/2025	RD-406	Changed casting from NEENAH #3-4055 to NEENAH R-1976, placement of casting 1/8" below the surface, sidewalk panel will require replacement if requirements are not met
7/24/2025	SW-101	Added note number 2 detailing compaction requirements with standard and modified proctor tests
7/24/2025	SW-104	Spelling correction
7/24/2025	SW-109	Removed NEENAH R-1772 w/ Type 'B' Lid word 'storm' on lid or approved equal
7/24/2025	SW-110	Changed name to 'Resetting Casting in Pavement w/ Concrete Rings. Added 'dia.' to dimension
7/24/2025	SW-123	Changed name to 'Sewer Casing'
7/24/2025	SW-203	Spelling correction
7/24/2025	SW-204	Added rebar to the detail for additional strength
7/24/2025	SW-208	Removed note referencing casting to be placed 1/4" below finished pavement
7/24/2025	SW-211	Removed note referencing casting to be placed 1/4" below finished pavement
7/24/2025	SW-214	Removed note referencing casting to be placed 1/4" below finished pavement
7/24/2025	SW-215	Spelling correction
7/24/2025	SW-216	Removed note referencing casting to be placed 1/4" below finished pavement
7/24/2025	SW-217	Added notes number 2 and 3
7/24/2025	SW-401	Modified casting note to added installing casting 1/8" below finished surface. Changed casting to NEENAH R-1976
7/24/2025	SW-402	Modified casting note to added installing casting 1/8" below finished surface
7/24/2025	SW-403	Added note at cleanout to install rebar to assist in locating cleanout and corrected 'See Detail to SW-401'
7/24/2025	SW-404	Corrected 'See Detail to SW-401'
7/24/2025	WA-103	Corrected note 3, DIPA to DIPRA
7/24/2025	WA-107	Removed 'Steel Carrier' note
7/24/2025	WA-201	Added note to set top at finish grade in yards and 1/8" below the finished surface within hard surface areas
7/24/2025	WA-401	Modified note from Kennedy K-81 to K-81D for hydrant model
7/24/2025	WA-501	Modified the foundation sleeve detail and bearing plane
7/24/2025	WA-502	Modified the foundation sleeve detail and bearing plane
7/24/2025	RD-105	Added a detail for downtown ADA Accessibility for statues and furniture